



Toase-che Park Sanati Gohar Ofogh
Petrochemical Co.
**CONCEPTUAL, BASIC and DETAIL DESIGN
ENGINEERING OF STYRENE PARK OFFSITE**



Document Title: Shop Run Test Procedure

Document No.: EI027-DMF-VD-QC-PRO-031

Rev. R0

Page 1 of 8

STYRENE PARK OFFSITE

Document Title:
Shop Run Test Procedure

R0	07-Oct.-2024	IFA	A.Parsafar	A.Shadmand	M.Heidarzadeh
Rev.	Issued Date	DESCRIPTION	PREPARED	CHECKED	APPROVED



Toase-che Park Sanati Gohar Ofogh
Petrochemical Co.
**CONCEPTUAL, BASIC and DETAIL DESIGN
ENGINEERING OF STYRENE PARK OFFSITE**



Document Title: Shop Run Test Procedure

Document No.: EI027-DMF-VD-QC-PRO-031

Rev. R0

Page 2 of 8

REVISION RECORD SHEET

Page	Revisions							Page	Revisions						
	R0	R1	R2	R3	R4	R5	R6		R0	R1	R2	R3	R4	R5	R6
1	X							41							
2	X							42							
3	X							43							
4	X							44							
5	X							45							
6	X							46							
7	X							47							
8	X							48							
9								49							
10								50							
11								51							
12								52							
13								53							
14								54							
15								55							
16								56							
17								57							
18								58							
19								59							
20								60							
21								61							
22								62							
23								63							
24								64							
25								65							
26								66							
27								67							
28								68							
29								69							
30								70							
31								71							
32								72							
33								73							
34								74							
35								75							
36								76							
37								77							
38								78							
39								79							
40								80							









 	Toase-eh Park Sanati Gohar Ofogh Petrochemical Co. CONCEPTUAL, BASIC and DETAIL DESIGN ENGINEERING OF STYRENE PARK OFFSITE	 	
	Document Title: Shop Run Test Procedure		
	Document No.: EI027-DMF-VD-QC-PRO-031	Rev. R0	Page 3 of 8

TABLE OF CONTENTS

1.0	PURPOSE
2.0	SCOPE
3.0	REFERENCES
4.0	RESPONSIBILITY
5.0	SEQUENCE OF WORK
6.0	EQUIPMENT START UP
7.0	CONTROL OF FAN SPEED
8.0	CONTROL OF MOTOR SPEED
9.0	NOISE LEVEL TEST
10.0	VIBRATION MEASUREMENT PROCEDURE
11.0	AIR FLOW TEST
12.0	SAMPLE OF RUN-IN TEST RECORD SHEET

 	Toase-eh Park Sanati Gohar Ofogh Petrochemical Co. CONCEPTUAL, BASIC and DETAIL DESIGN ENGINEERING OF STYRENE PARK OFFSITE	 	
	Document Title: Shop Run Test Procedure		
	Document No.: EI027-DMF-VD-QC-PRO-031	Rev. R0	Page 4 of 8

1. PURPOSE

This procedure defines the methods of Shop Mechanical Run-In Test Procedure FOR Air Cooler and define measured data when RUN-IN TEST be necessary according to contract of project for Air cooled heat exchangers of which will be fabricated and assembled in DAMAFIN Co.

2. SCOPE

This procedure included the key elements of Control of the fan speed and vibration measuring.





Air Cooler		
ROW	Item	QTY.
1	Bundle	2
2	Bay	1
3	Electro Motor	2

3. REFERENCES

- 3.1. API-661. SIXTH EDITION, FEBRUARY 2006
- 3.2. INSTALLATION, OPERATION & MAINTANENCE PROCEDURE: EI027-DMF-VD-ME-MNL-032
- 3.3. Data Sheets and Drawings
- 3.4. ASME Sec. VIII Div. 1

4. RESPONSIBILITY

This procedure is managed by the Quality Engineering Department of Damafin.

	Toase-che Park Sanati Gohar Ofogh Petrochemical Co. CONCEPTUAL, BASIC and DETAIL DESIGN ENGINEERING OF STYRENE PARK OFFSITE		  
	Document Title: Shop Run Test Procedure		
	Document No.: EI027-DMF-VD-QC-PRO-031	Rev. R0	Page 5 of 8

5. SEQUENCE OF WORK

5-1-Steel work assembly

- Columns
- Beams
- Walkway and grating
- Handrail
- Ladder
- Bracings
- Truss
- Plenum
- Fan ring
- Motor support UPNs
- Housing
- Bundle

5-2- Electrical Equipment





- Installation of vibration switch
- Motor

5-3-Mechanical equipment assembly

- Pulley
- Pulley guard
- Installation of fans & Belt (1 set / Tube bundle)
- Installation of auxiliary parts (which are supplied by DAMAFIN) for installing motors.

6- Equipment starts up:

- Check the exact alignment of mounting and shaft.
- Avoid resonance of the base with the turning frequency Turn the rotor by hand.
- Check the direction of rotation.
- Turn the rotor by hand. Check the direction of rotation.
- Turn the motors on and check before connect any part.

 	Toase-eh Park Sanati Gohar Ofogh Petrochemical Co. CONCEPTUAL, BASIC and DETAIL DESIGN ENGINEERING OF STYRENE PARK OFFSITE	 
	Document Title: Shop Run Test Procedure	
	Document No.: EI027-DMF-VD-QC-PRO-031	Rev. R0 Page 6 of 8

- Check the belt tension

7. CONTROL OF FAN SPEED

Control of the fan speed shall be done according to the specifications of the fan. (Using a digital R.P.M indicator) in 5 stage (every 2 minutes) for each fan.

8. CONTROL OF MOTOR SPEED

Control of the motor speed in 5 states for each electromotor.

9. Noise Level Test:

DAMAFIN guarantees the noise level will not exceed that specified.

Noise level shall be measured by A device at one meter distance from air cooler in three points; under, beside and above the bay which is shown below and in 5 stages (Figure 1).

All the information Will be written down in run-in test report (please refer to sample of run-in test record sheet).

Measured values shall be less than Max (85 dB).

10. Vibration Measurement Procedure:

Checking of the structure and mechanism vibrations in conformity with the applicable code or the fan supplier's requirements. Using a vibrometer and filling up the run-in test report (please refer to sample of run-in test record sheet).

11.0. Air Flow Test

The speed of air that blow form fan and then over the tube bundle shall be measured and compared with related data in API data sheets.



Toase-eh Park Sanati Gohar Ofogh
Petrochemical Co.
**CONCEPTUAL, BASIC and DETAIL DESIGN
ENGINEERING OF STYRENE PARK OFFSITE**




Document Title: Shop Run Test Procedure

Document No.: EI027-DMF-VD-QC-PRO-031

Rev. R0

Page 7 of 8



Key

- | | | | |
|---|-------------------|---|-------------------------|
| 1 | plenum side frame | 5 | machinery mount |
| 2 | plenum | 6 | measurement location #1 |
| 3 | fan ring | 7 | measurement location #2 |
| 4 | motor | 8 | ground level |

Figure E.2 — L_p Measurement Locations — Forced Draught Unit (2-fan Bay)

API 661 EDITION 17TH REAFFIRMED 2018, FIGURE E.2- L_p measurements location – forced draught unit

12.0. SAMPLE OF RUN-IN TEST RECORD SHEET



VIBRATION RECORD FOR RUN-IN TEST

ENBR
TEKNOLOJI



dttdamafin
thermal technology


Report No :

Project Name / Dtt Job No :

Reference Document Name / No: SHOP RUN-IN TEST PROCEDURE / EI027-DMF-VD-QC-PRO-031

Item No :

Sketch :



ITEM No.				
Measure point	1	2	3	RPM
displacement				motor
speeds(mm/s)				
displacement(μm)				fan

DESCRIPTION:

DTT	PMC	TPA	Owner
Name :	Name :	Name :	Name :
Date :	Date :	Date :	Date :
Sign	Sign	Sign	Sign