

DPIC-PO-NEC-299-1002				Classic Schedule Layout							21-Dec-21 08:08													
#	Activity ID	Activity Name	QA/QC	Budgeted Labor Cost	Start	Finish	Original Duration	Schedule % Complete	Performance % Complete	2021			Qtr 4, 2021			Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022		
										Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	
102	92	NDE Procedure	★	0.04	22-Nov-21	29-Dec-21	21	100%	80%															
103	96	Inspection and Test Procedure for Compr	⊗	0.04	05-Jan-22 A	15-Dec-21	21	0%	80%															
104	DPIC-PO-NEC-299-R1-2.1.3 Supply of Material			35.00	14-Nov-21	11-Sep-22	301	4.77%	5.49%															
105	DPIC-PO-NEC-299-R1-2.1.3.2 Domestic Supply			10.00	13-Dec-21	27-Mar-22	104	1.8%	0%															
106	DPIC-PO-NEC-299-R1-2.1.3.2.1 Pipe			1.00	24-Jan-22	18-Feb-22	25	0%	0%															
107	141	PO placement (Pipe)		0.10	24-Jan-22	29-Jan-22	5	0%	0%															
108	142	EX Work (Pipe)		0.40	29-Jan-22	13-Feb-22	15	0%	0%															
109	143	Delivery to shop (Pipe)		0.50	13-Feb-22	18-Feb-22	5	0%	0%															
110	DPIC-PO-NEC-299-R1-2.1.3.2.2 Plate			1.00	13-Dec-21	07-Jan-22	25	4.5%	0%															
111	145	PO placement (Plate)		0.10	13-Dec-21	18-Dec-21	5	46.15%	0%															
112	146	EX Work (Plate)		0.40	18-Dec-21	02-Jan-22	15	0%	0%															
113	147	Delivery to shop (Plate)		0.50	02-Jan-22	07-Jan-22	5	0%	0%															
114	DPIC-PO-NEC-299-R1-2.1.3.2.3 Flange & Fitting			1.00	13-Dec-21	01-Feb-22	50	4.5%	0%															
115	149	PO placement (Flange & Fitting)		0.10	13-Dec-21	18-Dec-21	5	46.15%	0%															
116	150	EX Work (Flange & Fitting)		0.40	18-Dec-21	27-Jan-22	40	0%	0%															
117	151	Delivery to shop (Flange & Fitting)		0.50	27-Jan-22	01-Feb-22	5	0%	0%															
118	DPIC-PO-NEC-299-R1-2.1.3.2.4 Gasket			1.00	13-Dec-21	22-Jan-22	40	4.5%	0%															
119	153	PO placement (Gasket)		0.10	13-Dec-21	18-Dec-21	5	46.15%	0%															
120	154	EX Work (Gasket)		0.40	18-Dec-21	17-Jan-22	30	0%	0%															
121	155	Delivery to shop (Gasket)		0.50	17-Jan-22	22-Jan-22	5	0%	0%															
122	DPIC-PO-NEC-299-R1-2.1.3.2.5 Bolt & Nut			1.00	13-Dec-21	22-Jan-22	40	4.5%	0%															
123	157	PO placement (Bolt & Nut)		0.10	13-Dec-21	18-Dec-21	5	46.15%	0%															
124	158	EX Work (Bolt & Nut)		0.40	18-Dec-21	17-Jan-22	30	0%	0%															
125	159	Delivery to shop (Bolt & Nut)		0.50	17-Jan-22	22-Jan-22	5	0%	0%															
126	DPIC-PO-NEC-299-R1-2.1.3.2.6 Electrical			1.00	12-Jan-22	21-Feb-22	40	0%	0%															
127	161	PO placement (Electrical)		0.10	12-Jan-22	17-Jan-22	5	0%	0%															
128	162	EX Work (Electrical)		0.40	17-Jan-22	16-Feb-22	30	0%	0%															
129	163	Delivery to shop (Electrical)		0.50	16-Feb-22	21-Feb-22	5	0%	0%															
130	DPIC-PO-NEC-299-R1-2.1.3.2.7 Manual valves			1.00	09-Jan-22	17-Feb-22	40	0%	0%															
131	165	PO placement (Manual valves)		0.10	09-Jan-22	13-Jan-22	5	0%	0%															
132	166	EX Work (Manual valves)		0.40	14-Jan-22	12-Feb-22	30	0%	0%															
133	167	Delivery to shop (Manual valves)		0.50	13-Feb-22	17-Feb-22	5	0%	0%															
134	DPIC-PO-NEC-299-R1-2.1.3.2.8 Instrument			1.00	15-Feb-22	27-Mar-22	40	0%	0%															
135	169	PO placement (Domestic Instrument)		0.10	15-Feb-22	20-Feb-22	5	0%	0%															
136	170	EX Work (Domestic Instrument)		0.40	20-Feb-22	22-Mar-22	30	0%	0%															
137	171	Delivery to shop (Domestic Instrument)		0.50	22-Mar-22	27-Mar-22	5	0%	0%															
138	DPIC-PO-NEC-299-R1-2.1.3.2.9 PLC			1.00	11-Feb-22	23-Mar-22	40	0%	0%															
139	173	PO placement (PLC)		0.10	11-Feb-22	16-Feb-22	5	0%	0%															
140	174	EX Work (PLC)		0.40	16-Feb-22	18-Mar-22	30	0%	0%															
141	175	Delivery to shop (PLC)		0.50	18-Mar-22	23-Mar-22	5	0%	0%															
142	DPIC-PO-NEC-299-R1-2.1.3.2.10 Other material			1.00	04-Jan-22	13-Feb-22	40	0%	0%															
143	177	PO placement (Other material (Domestic))		0.10	04-Jan-22	09-Jan-22	5	0%	0%															
144	178	EX Work (Other material (Domestic))		0.40	09-Jan-22	08-Feb-22	30	0%	0%															
145	179	Delivery to shop (Other material (Domestic))		0.50	08-Feb-22	13-Feb-22	5	0%	0%															
146	DPIC-PO-NEC-299-R1-2.1.3.1 Foreign Supply			25.00	14-Nov-21	11-Sep-22	301	5.95%	7.68%															
147	DPIC-PO-NEC-299-R1-2.1.3.1.1 Special Valves			1.70	02-Jan-22	15-Jun-22	165	0%	0%															
148	105	PO placement (Other Valves)		0.17	02-Jan-22	11-Jan-22	10	0%	0%															
149	106	EX Work (Other Valves)		0.68	12-Jan-22	11-May-22	120	0%	0%															
150	107	Custom clearance (Other Valves)		0.51	12-May-22	10-Jun-22	30	0%	0%															
151	108	Delivery to shop (Other Valves)		0.34	11-Jun-22	15-Jun-22	5	0%	0%															
152	DPIC-PO-NEC-299-R1-2.1.3.1.2 Instrument			1.70	29-Jan-22	14-May-22	105	0%	0%															
153	110	PO placement (Instrument)		0.17	29-Jan-22	08-Feb-22	10	0%	0%															

█ Actual Level of Effort
█ Remaining Work
█ Critical Remaining Work
█ Actual Work
◆ Milestone
▶ summary

