











DPIC-PO-NEC-299-1002								Classic Schedule Layout					28-Nov-21 16:45									
Activity ID	Activity Name	Start	Finish	Original Duration	% WF	Schedule % Complete	Performance % Complete	Qtr 3, 2021		Qtr 4, 2021		Qtr 1, 2022			Qtr 2, 2022			Qtr 3, 2022			t	
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		Sep
DPIC-PO-NEC-299-R01.1.4.5 Fabrication and Assembly	200	Part Fabrication-(cutting,rolling,casting)	07-Jan-22	27-Jan-22	20	3.31	0%	0%														
	201	Part Assembly	27-Jan-22	16-Feb-22	20	1.05	0%	0%														
	202	Part Welding	28-Feb-22	19-Mar-22	20	0.82	0%	0%														
	203	NDT Skid	20-Mar-22	29-Mar-22	10	0.82	0%	0%														
	DPIC-PO-NEC-299-R01.1.4.5 Fabrication and Assembly		29-May-22	23-Jul-22	55	3.00	0%	0%														
	205	Part Fabrication-(cutting,rolling,casting)	29-May-22	18-Jun-22	20	1.75	0%	0%														
	206	Part Assembly	18-Jun-22	03-Jul-22	15	0.75	0%	0%														
	207	Part Welding	03-Jul-22	18-Jul-22	15	0.25	0%	0%														
	208	Hydro test	18-Jul-22	23-Jul-22	5	0.25	0%	0%														
	DPIC-PO-NEC-299-R01.1.4.6 Assembly		14-Aug-22	15-Sep-22	32	6.00	0%	0%														
	210	Inter connecting piping	14-Aug-22	29-Aug-22	15	3.31	0%	0%														
	211	Part Assembly	29-Aug-22	03-Sep-22	5	1.05	0%	0%														
	212	Part Welding	03-Sep-22	10-Sep-22	7	0.82	0%	0%														
	213	NDT packages on skid	10-Sep-22	15-Sep-22	5	0.82	0%	0%														
	DPIC-PO-NEC-299-R01.1.5 FINAL INSPECTION TEST		28-Sep-22	30-Sep-22	2	10.00	0%	0%														
	219	FINAL INSPECTION TEST	28-Sep-22	30-Sep-22	2	10.00	0%	0%														
	DPIC-PO-NEC-299-R01.1.6 Final Data Input		30-Sep-22	04-Oct-22	4	5.00	0%	0%														
221	VENDOR FINAL DATA INPUT	30-Sep-22	04-Oct-22	4	5.00	0%	0%															