

	<b>DEHDASHT PETROCHEMICAL INDUSTRY COMPANY</b> <b>DEHDASHT HIGH DENSITY POLYETHYLENE PROJECT</b>		
<b>Contract No.: DPIC/98-12</b>	<b>DOCUMENT TITLE: Time Schedule</b>	<b>POI: IFA</b>	<b>Rev.: D0</b>
	<b>DOCUMENT No: DPIC9812-000-VD-1002-ME-PLN-0002</b>	<b>Sheet 1 of 7</b>	

## Time Schedule

PURCHASER'S COMMENT/APPROVAL STATUS						Purchaser: NARGAN  Requisition No.: DPIC98-12-001-000-ME-MR-4150-0001-D1  Item No. (Tag No.): PK-6101  Vendor Doc. No.: DPIC9812-000-VD-1002-ME-PLN-0002  
1	AP: Approved (Released for Manufacturing)					
2	AN: Approved With Minor Comments (Fabrication may Proceed)					
3	NF: Approved With Comments (Fabrication not Proceed)					
4	RJ: Rejected					
5	NR: Not be Returned					
Date: XX.XX.XX		Signature:				
D0	08-Nov-21	IFA	T.KH	M.M	A.V	
REV.	DATE ISSUE	Purpose of Issue	PREPARED	CHECKED	APPROVED	



**DEHDASHT PETROCHEMICAL INDUSTRY COMPANY**  
**DEHDASHT HIGH DENSITY POLYETHYLENE PROJECT**



**Contract No.: DPIC/98-12**

**DOCUMENT TITLE: Time Schedule**

**POI: IFA**

**Rev.: D0**

**DOCUMENT No: DPIC9812-000-VD-1002-ME-PLN-0002**

**Sheet 1 of 7**

**TABULATION OF REVISED PAGES**

Page	Rev-D0	Rev-D1	Rev-D2	Rev-D3	Rev-D4
1	x				
2	x				
3	x				
4	x				
5	x				
6	x				
7	x				
8					
9					
10					
11					
12					
13					
14					
15					
16					
17					
18					
19					
20					
21					
22					
23					
24					
25					
26					
27					
28					
29					
30					
31					
32					
33					
34					
35					

Page	Rev-D0	Rev-D1	Rev-D2	Rev-D3	Rev-D4
36					
37					
38					
39					
40					
41					
42					
43					
44					
45					
46					
47					
48					
49					
50					
51					
52					
53					
54					
55					
56					
57					
58					
59					
60					
61					
62					
63					
64					
65					
66					
67					
68					
69					
70					

Activity ID	Activity Name	% WF	Original Duration	Planned Start	Planned Finish	% Plan for Report	% Actual for Report	Classic Schedule Layout											
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
<b>DPIC-PO-NEC-299-1002</b>		100.00	420	11-Aug-21	04-Oct-22	1.04	0.75												
<b>DPIC-PO-NEC-299-1002.1</b>		100.00	420	11-Aug-21	04-Oct-22	1.04	0.75												
222	Finish	0.00	0	04-Oct-22		0.00	0.00												
<b>DPIC-PO-NEC-299-1002.1.1</b>		0.00	0	11-Aug-21	11-Aug-21	0.00	0.00	11-Aug-21, DPIC-PO-NEC-299-1002.1.1 Milestones											
7	Advanced Payment I	0.00	0	11-Aug-21		0.00	0.00	Advanced Payment Date, 11-Aug-21											
6	Bank Garanty Payme	0.00	0	11-Aug-21		0.00	0.00	Bank Garanty Payment Date, 11-Aug-21											
5	K.O.M	0.00	0	11-Aug-21		0.00	0.00	K.O.M, 11-Aug-21											
4	Effective Date	0.00	0	11-Aug-21		0.00	0.00	Effective Date, 11-Aug-21											
3	LOI Date	0.00	0	11-Aug-21		0.00	0.00	LOI Date, 11-Aug-21											
<b>DPIC-PO-NEC-299-1002.1.2</b>		5.00	203	15-Aug-21	05-Mar-22	1.04	0.75	05-Mar-22, DPIC-PO-NEC-299-1002.1.2 Engineering											
<b>DPIC-PO-NEC-299-1002.1.2.1</b>		0.50	127	15-Aug-21	19-Dec-21	0.41	0.28	19-Dec-21, DPIC-PO-NEC-299-1002.1.2.1 GENERAL DOCUMENT											
10	Vendor Print Index &	0.20	21	15-Aug-21	04-Sep-21	0.20	0.12	Vendor Print Index & Schedule (VPIS)											
14	Sub Vendor List	0.10	21	20-Sep-21	10-Oct-21	0.10	0.06	Sub Vendor List											
11	WBS	0.10	21	25-Sep-21	15-Oct-21	0.10	0.10	WBS											
13	Project Monthly Repr	0.05	21	29-Nov-21	19-Dec-21	0.00	0.00	Project Monthly Report for Refrigeration Packages											
12	Time Schedule	0.05	21	08-Nov-21	28-Nov-21	0.01	0.00	Time Schedule											
<b>DPIC-PO-NEC-299-1002.1.2.2</b>		3.90	140	17-Oct-21	05-Mar-22	0.53	0.39	05-Mar-22, DPIC-PO-NEC-299-1002.1.2.2 ENGINEERING DOCUMENT											
71	Thermal Calculation i	0.30	21	31-Oct-21	20-Nov-21	0.16	0.18	Thermal Calculation for Heat Exchangers											
19	Mechanical Calculati	0.30	21	05-Dec-21	25-Dec-21	0.00	0.00	Mechanical Calculation of Heat Exchangers and Pressure Vessles											
18	General Arrangemen	0.30	30	24-Nov-21	23-Dec-21	0.00	0.00	General Arrangement Drawing Including Loads, Displacement, and Maintenance Info											
34	Process Flow Diagra	0.10	21	17-Oct-21	06-Nov-21	0.10	0.08	Process Flow Diagram (PFD)											
17	Piping and Instrumer	0.10	30	12-Nov-21	11-Dec-21	0.00	0.00	Piping and Instrument Diagram (PID)											
16	Vendor Final Book In	0.10	21	13-Feb-22	05-Mar-22	0.00	0.00	Vendor Final Book Index											
85	Evaporator Drawing	0.05	21	14-Nov-21	04-Dec-21	0.00	0.00	Evaporator Drawing											
65	Filter Dryer Drawing	0.05	21	28-Nov-21	18-Dec-21	0.00	0.00	Filter Dryer Drawing											
52	Instrument Cable List	0.05	21	07-Nov-21	27-Nov-21	0.01	0.00	Instrument Cable List											
51	Oil Pump Motor Draw	0.05	21	28-Nov-21	18-Dec-21	0.00	0.00	Oil Pump Motor Drawing											
50	Economizer Drawing	0.05	21	21-Nov-21	11-Dec-21	0.00	0.00	Economizer Drawing											
49	K/O Drum Drawing	0.05	21	28-Nov-21	18-Dec-21	0.00	0.00	K/O Drum Drawing											
48	Liquid Receiver Draw	0.05	21	28-Nov-21	18-Dec-21	0.00	0.00	Liquid Receiver Drawing											
47	Condensor Drawing	0.05	21	21-Nov-21	11-Dec-21	0.00	0.00	Condensor Drawing											
46	Oil Separator Drawing	0.05	21	28-Nov-21	18-Dec-21	0.00	0.00	Oil Separator Drawing											
45	Oil Pump Drawing	0.05	21	28-Nov-21	18-Dec-21	0.00	0.00	Oil Pump Drawing											
44	Oil Cooler Drawing	0.05	21	22-Nov-21	12-Dec-21	0.00	0.00	Oil Cooler Drawing											
35	Main Motor Drawing	0.05	21	07-Nov-21	27-Nov-21	0.01	0.00	Main Motor Drawing											
31	Oil Filter Drawing	0.05	21	28-Nov-21	18-Dec-21	0.00	0.00	Oil Filter Drawing											
29	Compressor Drawing	0.05	21	17-Oct-21	06-Nov-21	0.05	0.03	Compressor Drawing											
82	Material Safety Data	0.04	21	07-Nov-21	27-Nov-21	0.01	0.00	Material Safety Data Sheet											
84	Evaporator Data She	0.04	21	07-Nov-21	27-Nov-21	0.01	0.02	Evaporator Data Sheet											
83	PSV Data Sheet	0.04	21	02-Jan-22	22-Jan-22	0.00	0.00	PSV Data Sheet											
78	Coupling Drawing	0.04	21	19-Dec-21	08-Jan-22	0.00	0.00	Coupling Drawing											
75	LCS Wiring and Draw	0.04	21	23-Jan-22	12-Feb-22	0.00	0.00	LCS Wiring and Drawing											
76	Motor Operation & M	0.04	21	19-Dec-21	08-Jan-22	0.00	0.00	Motor Operation & Maintenance Manual											
77	ON/OFF Valve Data	0.04	21	02-Jan-22	22-Jan-22	0.00	0.00	ON/OFF Valve Data Sheet											
79	Standard Support	0.04	21	10-Dec-21	30-Dec-21	0.00	0.00	Standard Support											
80	Support List	0.04	21	31-Dec-21	20-Jan-22	0.00	0.00	Support List											
81	Stress Analysis Repr	0.04	21	24-Dec-21	13-Jan-22	0.00	0.00	Stress Analysis Report											
64	Filter Dryer Data She	0.04	21	07-Nov-21	27-Nov-21	0.01	0.00	Filter Dryer Data Sheet											
30	Oil Filter Data Sheet	0.04	21	07-Nov-21	27-Nov-21	0.01	0.00	Oil Filter Data Sheet											
43	Oil Pump Motor Data	0.04	21	07-Nov-21	27-Nov-21	0.01	0.00	Oil Pump Motor Data Sheet											







Activity ID	Activity Name	% WF	Original Duration	Planned Start	Planned Finish	% Plan for Report	% Actual for Report	Classic Schedule Layout											
								Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
<b>DPIC-PO-NEC-299-1002.1.4.4</b>								28-Mar-22, DPIC-PO-NEC-299-1002.1.4.4 Fabrication For Skid											
200	Part Fabrication-(cut	3.31	20	18-Jan-22	06-Feb-22	0.00	0.00	Part Fabrication-(cutting,rolling,casting)											
201	Part Assembly	1.05	20	07-Feb-22	26-Feb-22	0.00	0.00	Part Assembly											
203	NDT Skid	0.82	10	19-Mar-22	28-Mar-22	0.00	0.00	NDT Skid											
202	Part Welding	0.82	20	27-Feb-22	18-Mar-22	0.00	0.00	Part Welding											
<b>DPIC-PO-NEC-299-1002.1.4.5</b>								04-Aug-22, DPIC-PO-NEC-299-1002.1.4.5 Fabrication For Skid											
205	Part Fabrication-(cut	1.75	20	11-Jun-22	30-Jun-22	0.00	0.00	Part Fabrication-(cutting,rolling,casting)											
206	Part Assembly	0.75	15	01-Jul-22	15-Jul-22	0.00	0.00	Part Assembly											
208	Hydro test	0.25	5	31-Jul-22	04-Aug-22	0.00	0.00	Hydro test											
207	Part Welding	0.25	15	16-Jul-22	30-Jul-22	0.00	0.00	Part Welding											
<b>DPIC-PO-NEC-299-1002.1.4.6</b>								13-Sep-22, DPIC-PO-NEC-299-1002.1.4.6 Fabrication For Skid											
210	Inter connecting pipir	3.31	15	13-Aug-22	27-Aug-22	0.00	0.00	Inter connecting pipir											
211	Part Assembly	1.05	5	28-Aug-22	01-Sep-22	0.00	0.00	Part Assembly											
213	NDT packages on sl	0.82	5	09-Sep-22	13-Sep-22	0.00	0.00	NDT packages on sl											
212	Part Welding	0.82	7	02-Sep-22	08-Sep-22	0.00	0.00	Part Welding											
<b>DPIC-PO-NEC-299-1002.1.5</b>								30-Sep-22, DPIC-PO-NEC-299-1002.1.5 Fabrication For Skid											
219	FINAL INSPECTION	10.00	4	27-Sep-22	30-Sep-22	0.00	0.00	FINAL INSPECTION											
<b>DPIC-PO-NEC-299-1002.1.6</b>								04-Oct-22, DPIC-PO-NEC-299-1002.1.6 Fabrication For Skid											
221	VENDOR FINAL DA	5.00	4	01-Oct-22	04-Oct-22	0.00	0.00	VENDOR FINAL DA											

█ Actual Level of Effort     █ Remaining Work     ◆ Milestone  
█ Actual Work             █ Critical Remaining Work     ▼ summary