

Page  
Seite 1 / 2

Customer:

Kunde:

**Wika Alexander Wiegand SE & co KG**  
**Alexander Wiegand Strasse, 30**  
**63911 KLINGENBERGDE**

Certificate No.  
Zeugnis-Nr.**CRT29598**Date  
Datum**11/11/2024**Customer Order No.  
Kundenbestellnummer**P04717956**Customer Part. No.  
Kunden Artikel-Nr.**5350.30**Order Date  
Bestelldatum**07/10/2024**Order No. / Item  
Auftrags-Nr. / Pos.**SO00014473/1**Part No.  
Artikel-Nr.**81510733**Quantity  
Menge**2,00**Model  
TypSerial number  
Seriennummer**[1\*]**Scale range  
AnzeigebereichClass  
KlasseTag No.  
Messstellen-Nr.**[2\*]**Article text  
Artikeltext

TW15-H 1/2 BSPT M20x1,5 female U=200 mm B=0.260 inch (6.6 mm) SS316/316L  
Process thread [P or E]: 1/2 BSPT  
Connection to thermometer [N]: M20x1,5 female  
Thermowell style: Tapered  
Head length [H]: 50 mm  
Insertion length [U]: 200 mm  
Root diameter [Q]: 16 mm  
Tip diameter [V or F3]: 13 mm  
Bore size [B or d1]: 0.260 inch (6.6 mm)  
Bore depth / stem length (US) [A]: 243 mm  
Specifications according to data sheet: TW 95.15

Test certificate acc. to EN 10204 2.2  
Certificate Language: English and German  
Thermowell / protection tube  
Formal certificate: Manufactured according to state-of-the-art  
Inspection certificate acc. to DIN EN 10204 3.1  
Certificate Language: English and German  
Thermowell / protection tube  
Material certificate: Wetted parts material (metal contents) with mill certificate incl. chemical analysis  
Pressure and stability test: Hydrostatic, internal pressure test - 500 bar (7500 psig) - 3 min.  
Unit of measure: Metric (mm) Insertion length [U]: 200 mm

We herewith certify that above mentioned unit(s) complied with state-of-the-art technology at the time of supply. The order specifications were adhered to. The quality of the unit(s) was confirmed by the Quality Management System. The quality inspection has been successfully passed.

An inside-hydrostatic test has been successfully passed.

Testing pressure: 500 bar

Testing time: 3 minutes

Page  
Seite 2 / 2

Customer:

Kunde:

**Wika Alexander Wiegand SE & co KG  
Alexander Wiegand Strasse, 30  
63911 KLINGENBERGDE**

Certificate No.  
Zeugnis-Nr.

**CRT29598**

Date  
Datum

**11/11/2024**

Extent of examination: 100%

Test medium: water(chloride <30ppm)

*Hiermit bescheinigen wir, dass vorgenannte Einheit(en) zum Zeitpunkt des Inverkehrbringens, dem Stand der Technik entsprochen haben. Die Bestellvorgaben wurden eingehalten. Die Qualität der Einheit(en) wurde im Rahmen des Qualitätsmanagement-Systems sichergestellt. Die Qualitätsprüfung ergab keine Beanstandung.*

*Ein Innendrucktest wurde ohne Beanstandung durchgeführt.*

*Prüfdruck: 500 bar*

*Prüfdauer: 3 Minuten*

*Prüfumfang: 100%*

*Prüfmedium: Wasser (Chlorid <30 ppm)*

[1\*]

90700U2G # 90700U2H

[2\*]

TIT-RU0001A-03 # TIT-RU0001B-03

Inspection Representative

Abnahmebeauftragter

**Pierluigi Guindani**

The inspection certificate was created electronically and is hereby validated by named inspection representative. This document is valid without signature.

*Dieses Abnahmeprüfzeugnis wurde elektronisch erstellt und wird hiermit vom genannten Abnahmebeauftragten bestätigt. Das Dokument gilt ohne Unterschrift.*