

PIPING comments are as follows:

- All tie in points should be fixed (No movement) and to be supported accordingly. Confirmed
- Allowable external piping loads for tie in points must be indicated on drawings. Confirmed
- Any special supports such as springs, expansion joints, inside the package, are in the vendor's scope of supply and related data sheets should be sent to PIDEDEC. Confirmed
- All tie in points should be ANSI flange and according to project PMS. Confirmed
- All tie in points should be delivered at the edge of skid. Confirmed
- All utility services should be collected inside package and deliver as a single tie in point. Direct cooling water line for each skid to be provided by client.
Also, PSVs will be supplied as loose and to be mounted above the flare header by client